

		Name	Duration	Start	Finish	Predecessors	Resource Names	2 Nov 25	9 Nov 25	16 Nov 25	23 Nov 25	30 Nov 25	7 Dec 25	14 Dec 25	21 Dec 25	28 Dec 25							
								S	M	T	W	F	S	S	M	T	W	F	S	S	M	T	W
1		37529-IOH	23 days	2025-11-05 ...	2025-12-0...																		
2		Initial Preparation	2 days	2025-11-05 ...	2025-11-0...																		
3		Loco washing and Compressor removal	1 day	2025-11-05 08...	2025-11-05 ...																		
4		Hood removal	1 day	2025-11-06 08...	2025-11-06 ...	3																	
5		Unloading of CC and EC Componen...	4 days	2025-11-06 ...	2025-11-1...																		
6		Unloading of Cab and Panel compone...	1 day	2025-11-06 08...	2025-11-06 ...	3																	
7		Unloading of VCB and SR/BUR/HF Co...	1 day	2025-11-07 08...	2025-11-07 ...	6																	
8		BUR unloading	1 day	2025-11-08 08...	2025-11-08 ...	4;7																	
9		HLC unloading	1 day	2025-11-10 08...	2025-11-10 ...	4;8																	
10		SR unloading	3 days	2025-11-06 ...	2025-11-0...																		
11		SR Coolant draining and pipeline disc...	1 day	2025-11-06 08...	2025-11-06 ...	3																	
12		Transformer Oil draining and pipeline ..	1 day	2025-11-07 08...	2025-11-07 ...	11																	
13		SR unloading - TM and SR sub-d disc...	1 day	2025-11-08 08...	2025-11-08 ...	4;12																	
14		CC Schedule & loading	8 days	2025-11-12 ...	2025-11-2...																		
15		BUR & HLC Sch. BUR Contactor loading	1 day	2025-11-12 08...	2025-11-12 ...	9;23																	
16		SR Sch. SR Contactor loading	1 day	2025-11-13 08...	2025-11-13 ...	15																	
17		BUR & HLC loading	1 day	2025-11-14 08...	2025-11-14 ...	16																	
18		SR loading. TM/SR Sub-d connections	1 day	2025-11-17 08...	2025-11-17 ...	17;27																	
19		Cab/Panel components loading	1 day	2025-11-18 08...	2025-11-18 ...	18																	
20		Cab, roof, panels sch.	1 day	2025-11-19 08...	2025-11-19 ...	19																	
21		Couplers checking and software upd...	1 day	2025-11-20 08...	2025-11-20 ...	20																	
22		EC overhauling	3 days	2025-11-08 ...	2025-11-1...																		
23		Overhauling of VCB, Contactors and ...	3 days	2025-11-08 08...	2025-11-11 ...	7																	
24		Transformer attention	6 days	2025-11-10 ...	2025-11-1...																		
25		Transformer bushing gasket attention	3 days	2025-11-10 08...	2025-11-12 ...	13																	
26		Transformer Oil pump changing	1 day	2025-11-13 08...	2025-11-13 ...	25																	
27		Tranformer Oil filtration and leakage ...	2 days	2025-11-14 08...	2025-11-15 ...	26																	
28		Transformer Reconections	2 days	2025-11-18 ...	2025-11-1...																		
29		Transformer Oil pipeline connections	1 day	2025-11-18 08...	2025-11-18 ...	18																	
30		Transformer electrical connections	1 day	2025-11-19 08...	2025-11-19 ...	29																	
31		TM Work	19 days	2025-11-06 ...	2025-11-2...																		
32		TM disconnections	1 day	2025-11-06 08...	2025-11-06 ...	3																	
33		Car body attention & Bellow changing	1 day	2025-11-07 08...	2025-11-07 ...	40																	
34		FT TMs overhauling	6 days	2025-11-07 08...	2025-11-13 ...	32																	
35		RT TMs overhauling	6 days	2025-11-14 08...	2025-11-20 ...	34																	
36		FT TM sch. post FT assembling	1 day	2025-11-18 08...	2025-11-18 ...	45																	
37		RT TM sch. post RT assembling	1 day	2025-11-25 08...	2025-11-25 ...	50																	
38		TM connections post Truck In	1 day	2025-11-27 08...	2025-11-27 ...	52																	
39		UT work	19 days	2025-11-06 ...	2025-11-2...																		
40		Truck removal & Dummy truck / Trust..	1 day	2025-11-06 08...	2025-11-06 ...	3																	
41		Truck & TM stripping	2 days	2025-11-07 08...	2025-11-08 ...	40																	
42		FT work	3.5 days	2025-11-14 ...	2025-11-1...																		
43		FT TMs assembling	1.5 days	2025-11-14 08...	2025-11-15 ...	34																	
44		FT TMs Trial run	0.5 days	2025-11-15 13...	2025-11-15 ...	43																	
45		FT assembling	1 day	2025-11-17 08...	2025-11-17 ...	44																	
46		Brake blocks and dampers fitment	0.5 days	2025-11-18 08...	2025-11-18 ...	45																	
47		RT work	3.5 days	2025-11-21 ...	2025-11-2...																		
48		RT TMs assembling	1.5 days	2025-11-21 08...	2025-11-22 ...	35																	
49		RT TMs Trial run	0.5 days	2025-11-22 13...	2025-11-22 ...	48																	