

		Name	Duration	Start	Finish	Predecessors	Resource Names	2 Nov 25 S M T W T F S	9 Nov 25 S M T W T F S	16 Nov 25 S M T W T F S	23 Nov 25 S M T W T F S	30 Nov 25 S M T W T F S	7 Dec 25 S M T W T F S	14 Dec 25 S M T W T F S	21 Dec 25 S M T W
1		37529-IOH	17 days	2025-11-05 ...	2025-11-2...										
2		Initial Preparation	2 days	2025-11-05 ...	2025-11-0...										
3		Loco washing and Compressor removal	1 day	2025-11-05 08...	2025-11-05 ...										
4		Hood removal	1 day	2025-11-06 08...	2025-11-06 ...	3									
5		Unloading of CC and EC Componen...	4 days	2025-11-06 ...	2025-11-1...										
6		Unloading of Cab and Panel compone..	1 day	2025-11-06 08...	2025-11-06 ...	3									
7		Unloading of VCB and SR/BUR/HF Co...	1 day	2025-11-07 08...	2025-11-07 ...	6									
8		BUR unloading	1 day	2025-11-08 08...	2025-11-08 ...	4;7									
9		HLC unloading	1 day	2025-11-10 08...	2025-11-10 ...	4;8									
10		SR unloading	3 days	2025-11-06 ...	2025-11-0...										
11		SR Coolant draining and pipeline disc...	1 day	2025-11-06 08...	2025-11-06 ...	3									
12		Transformer Oil draining and pipeline ..	1 day	2025-11-07 08...	2025-11-07 ...	11									
13		SR unloading - TM and SR sub-d disc...	1 day	2025-11-08 08...	2025-11-08 ...	4;12									
14		CC Schedule & loading	8 days	2025-11-12 ...	2025-11-2...										
15		BUR & HLC Sch. BUR Contactor loading	1 day	2025-11-12 08...	2025-11-12 ...	9;23									
16		SR Sch. SR Contactor loading	1 day	2025-11-13 08...	2025-11-13 ...	15									
17		BUR & HLC loading	1 day	2025-11-14 08...	2025-11-14 ...	16									
18		SR loading, TM/SR Sub-d connections	1 day	2025-11-17 08...	2025-11-17 ...	17;27									
19		Cab/Panel components loading	1 day	2025-11-18 08...	2025-11-18 ...	18									
20		Cab, roof, panels sch.	1 day	2025-11-19 08...	2025-11-19 ...	19									
21		Couplers checking and software upd...	1 day	2025-11-20 08...	2025-11-20 ...	20									
22		EC overhauling	3 days	2025-11-08 ...	2025-11-1...										
23		Overhauling of VCB, Contactors and ...	3 days	2025-11-08 08...	2025-11-11 ...	7									
24		Transformer attention	6 days	2025-11-10 ...	2025-11-1...										
25		Transformer bushing gasket attention	3 days	2025-11-10 08...	2025-11-12 ...	13									
26		Transformer Oil pump changing	1 day	2025-11-13 08...	2025-11-13 ...	25									
27		Tranformer Oil filtration and leakage ...	2 days	2025-11-14 08...	2025-11-15 ...	26									
28		Transformer Reconections	2 days	2025-11-18 ...	2025-11-1...										
29		Transformer Oil pipeline connections	1 day	2025-11-18 08...	2025-11-18 ...	18									
30		Transformer electrical connections	1 day	2025-11-19 08...	2025-11-19 ...	29									
31		TM Work	9 days	2025-11-06 ...	2025-11-1...										
32		TM disconnections	1 day	2025-11-06 08...	2025-11-06 ...	3									
33		Car body attention & Bellow changing	1 day	2025-11-07 08...	2025-11-07 ...	37									
34		TM sch. post Truck assembling	2 days	2025-11-12 08...	2025-11-13 ...	40									
35		TM connections post Truck In	1 day	2025-11-15 08...	2025-11-15 ...	42									
36		UT work	10 days	2025-11-05 ...	2025-11-1...										
37		Truck removal & Dummy truck / Trust..	1 day	2025-11-06 08...	2025-11-06 ...	3									
38		TM assembling	3 days	2025-11-05 08...	2025-11-07 ...										
39		TM Trial run	1 day	2025-11-08 08...	2025-11-08 ...	38									
40		Truck assembling	2 days	2025-11-10 08...	2025-11-11 ...	39									
41		Brake blocks and dampers fitment	1 day	2025-11-12 08...	2025-11-12 ...	40									
42		Truck In Connections	1 day	2025-11-14 08...	2025-11-14 ...	34;41									
43		UT Schedule (Clearance checking)	1 day	2025-11-15 08...	2025-11-15 ...	42									
44		Final Testing and Releasing	3 days	2025-11-21 ...	2025-11-2...										
45		Energization	1 day	2025-11-21 08...	2025-11-21 ...	21;30;35;43									
46		FRC	1 day	2025-11-22 08...	2025-11-22 ...	45									

		Name	Duration	Start	Finish	Predecessors	Resource Names	2 Nov 25 S M T W T F S	9 Nov 25 S M T W T F S	16 Nov 25 S M T W T F S	23 Nov 25 S M T W T F S	30 Nov 25 S M T W T F S	7 Dec 25 S M T W T F S	14 Dec 25 S M T W T F S	21 Dec 25 S M T W
47		Releasing	1 day	2025-11-24 08:00:00	2025-11-24 09:00:00	46									